# **Tri-Creek School Corporation Construction Projects**

### **Board Report**


April 25, 2024














# Lowell High School Key Plan










### **Lowell High School**



Board Update April 25, 2024






**Pole Vault Runway** 





#### **Lowell High School**



**Board Update April 25, 2024** 



#### **Lowell High School**


#### **Next Four Weeks**

- Continue interior metal stud walls and MEPs in the Admin and Media Centers
- Continue site work and site utilities
- Begin installing football field turf
- Begin varsity baseball grandstands and finish dugouts
- Begin community building CMU walls and start admin exterior brick walls
- Finish admin structural steel and decking and begin roofing



# Lowell Middle School Key Plan











#### **Lowell Middle School**



Board Update April 25, 2024




**Admin Reception Area** 





#### **Lowell Middle School**



**Board Update April 25, 2024** 



#### **Lowell Middle School**


#### **Next Four Weeks**

- Begin playground site preparation
- Continue fire protection in corridors
- Relocate site electric to make way for new road
- Begin demo of access road
- Continue Unit C, 1<sup>st</sup> floor demo
- Begin building out of classrooms in Unit C, 1<sup>st</sup> floor



# Lake Prairie Elementary Key Plan










#### **Lake Prairie Elementary**



Board Update April 25, 2024



**West Exterior Elevation** 




Classroom Ceiling and Painting






#### **Lake Prairie Elementary**



Board Update April 25, 2024



### <u>Lake Prairie</u> <u>Elementary</u>

**Next Four Weeks** 

- Begin installing casework in classrooms
- Finish installing lights and ceiling tile
- Start ceramic tile in restrooms
- Start installing carpet in classrooms and vinyl tile in storage and meeting rooms
- Install exterior aluminum wall panels and sheet metal flashing



Questions?